

ID	Task Name	Duration	Oct 19, '08	Oct 26, '08	Nov 2, '08	Nov 9, '08	Nov 16, '08	Nov 23, '08	Nov 30, '08	Dec 7, '08	Dec 14, '08	Dec 21, '08	Dec 28, '08	Jan 4, '09	Jan 11, '09	Jan 18, '09	Jan 25, '09	Feb 1, '09	Feb 8, '09	Feb 15, '09	Feb 22, '09	Mar 1, '09	Mar 8, '09	Mar 15, '09	Mar 22, '09	Mar 29, '09	Apr 5, '09	
1	THUNDERBOLT	147 days																										
2	Install Sump	2 days																										
3	Remove Sump	6 days																										
4	Remove Sump	6 days																										
5	Remove electrical	15 days																										
6	Remove electrical	2 days																										
7	Remove existing floor	2 days																										
8	excavate for soil nail lift 1	1 day																										
9	soil nail lift 1	2 days																										
10	soil nail lift 1	1 day																										
11	soil nail lift 1	1 day																										
12	excavate for soil nail lift 2	2 days																										
13	soil nail lift 2	3 days																										
14	soil nail lift 2	2 days																										
15	soil nail lift 2	2 days																										
16	excavate for soil nail lift 3	4 days																										
17	soil nail lift 3	5 days																										
18	soil nail lift 3	2 days																										
19	soil nail lift 3	2 days																										
20	Reinforcing Wall North	63 days																										
21	Form North	5 days																										
22	Form North	22 days																										
23	Form North	22 days																										
24	Form North	22 days																										
25	REMOVE CURB AND GUTTER	5 days																										
26	REMOVE CURB AND GUTTER	5 days																										
27	REMOVE SIDEWALK	3 days																										
28	REMOVE CATCH BASIN	3 days																										
29	REMOVE CATCH BASIN	3 days																										
30	REMOVE AC	2 days																										
31	REMOVE AC	2 days																										
32	EXTEND FROM EXISTING TO NEW	2 days																										
33	INSTALL PIPE TO BOX CULVERT	2 days																										
34	SUB CUT FOR PCCP CURB SOB	8 days																										
35	COMPACT PCCP SUBGRADE	8 days																										
36	PARKWAY GRADING	3 days																										
37	COMPACT AC SUBGRADE	3 days																										
38	INSTALL CATCH BASINS	8 days																										
39	INSTALL CURB AND GUTTER	4 days																										
40	INSTALL SIDEWALK RAMPS	7 days																										
41	INSTALL SIDEWALK RAMPS	7 days																										
42	INSTALL SIDEWALK RAMPS	9 days																										
43	INSTALL SIDEWALK	1 day																										
44	AC PAVE UNDER PCCP	21 days																										
45	INSTALL PCCP	3 days																										
46	AC PAVE UNDER AC	3 days																										
47	AC PAVE	1 day																										
48	AC PAVE	1 day																										
49	South Side Work	81 days																										
50	Install Sump	2 days																										
51	Remove Sump	6 days																										
52	Remove Sump	6 days																										
53	Remove electrical	15 days																										
54	Remove electrical	2 days																										
55	Remove existing floor	2 days																										
56	excavate for soil nail lift 1	1 day																										
57	soil nail lift 1	2 days																										
58	soil nail lift 1	1 day																										
59	excavate for soil nail lift 2	2 days																										
60	soil nail lift 2	3 days																										
61	soil nail lift 2	2 days																										
62	excavate for soil nail lift 3	4 days																										
63	soil nail lift 3	5 days																										
64	soil nail lift 3	2 days																										
65	Reinforcing Wall South	24 days																										
66	Form South	22 days																										
67	Form South	22 days																										
68	Form South	22 days																										
69	Form South	22 days																										
70	REMOVE CURB AND GUTTER	5 days																										
71	REMOVE CURB AND GUTTER	5 days																										
72	REMOVE SIDEWALK	3 days																										
73	REMOVE SIDEWALK	3 days																										
74	REMOVE CATCH BASINS	2 days																										
75	REMOVE CATCH BASINS	2 days																										
76	REMOVE AC	4 days																										
77	REMOVE AC	4 days																										
78	REMOVE AC	4 days																										
79	REMOVE AC	4 days																										
80	REMOVE AC	4 days																										
81	REMOVE AC	4 days																										
82	REMOVE AC	4 days																										
83	REMOVE AC	4 days																										
84	REMOVE AC	4 days																										
85	REMOVE AC	4 days																										
86	REMOVE AC	4 days																										
87	REMOVE AC	4 days																										